

The following Pre-Final Checklist must be completed and signed by a City of Centerton Public Works Inspector prior to scheduling a Final Inspection through the Planning Department. If any of the items are checked "No", please address the issue(s) notated and reschedule a Pre-Final Inspection with your PW Inspector.

GENERAL ITEMS:
☐ YES ☐ NO IS THERE ANY EXCESS MATERIAL ON THE JOB SITE? IF SO, ARE THERE BMP'S? NOTES:
☐ YES ☐ NO IS THERE ANY TRASH ON THE JOB SITE? NOTES:
☐ YES ☐ NO HAVE THE STREET SIGNS BEEN INSTALLED? Notes:
☐ YES ☐ NO HAVE THE LIGHT POLES BEEN STUBBED OUT OR INSTALLED? IF NOT, PROVIDE PROOF OF PURCHASE. Notes:
☐ YES ☐ NO Have the Fire Hydrants Been Installed? Notes:
YES □ NO ARE THE FIRE HYDRANTS INSTALLED IN THE CORRECT LOCATIONS? Notes:
☐ YES ☐ NO IS THERE ANY EQUIPMENT LEFT ON THE JOB SITE? Notes:
☐ YES ☐ NO HAS THE RETENTION POND BEEN VERIFIED? *CONTACT THE CITY ENGINEER AT 479-795-2750 EXT. 102 NOTES:
☐ YES ☐ NO HAVE ALL OF THE LOTS BEEN BACKFILLED TO THE BACK OF CURB? Notes:
SWPPP: SWPPP: VES INO ARE PROPER BMP'S INSTALLED? Notes:
☐ YES ☐ NO HAVE WATTLES/EELS BEEN INSTALLED IN FRONT OF EACH STORM INLET WITH AT LEAST ONE BLOCK BETWEEN IT AND THE MOUTH? Notes:
☐ YES ☐ NO HAVE THE STORM INLETS BEEN CLEANED OUT? Notes:

_	E CONCRETE WASHOUTS BEEN REMOV	
☐ YES ☐ NO IS THERE	CURRENTLY ANY CODE VIOLATIONS PRES	SENT ON SITE?
	/IP'S BEEN INSTALLED AROUND ALL RAD	
RESIDENTIAL PURPOSES		REMOVED THAT ARE NOT BEING USED FOR
	OF THE DAMAGE TO THE CURB BEEN FIX	
_	ANY DAMAGE TO THE STORM INLETS?	
_	ANY DAMAGE TO THE SIDEWALKS OR T	
_	L OF THE COMMON SIDEWALK BEEN INS	-
☐ YES ☐ NO HAVE AL	L OF THE ADA RAMPS BEEN INSTALLED	AND INSPECTED? ANY DAMAGE?
	E LOCATIONS OF EACH CORE SAMPLE BE	
	E ANY DAMAGE TO THE ASPHALT THAT N	
☐ YES ☐ NO ARE THE NOTES:	RE ANY GAPS BETWEEN THE A SPHALT A	ND CURB/GUTTER LINE?
CITY OF CENTERTON	PUBLIC WORKS INSPECTOR	
SIGNATURE	PRINT NAME	DATE
CONTRACTOR REPR	<u>ESENTATIVE</u>	
SIGNATURE	PRINT NAME	DATE
PRINT COMPANY NAME		